

SPECIAL MEETING  
INLAND WETLAND AGENCY  
SITE WALK MINUTES  
NORTH END OF FISHTOWN ROAD  
JUNE 14, 2010 11:00 AM

ROLL CALL:

Agency: Scott, Sutphen, Block  
Staff: Jones, Carrington

The Agency and staff met at the north end of Fishtown Road to inspect the sediment that had eroded into Eccleston Brook as a result of the March rains and the east bank of the brook. They noted that the channel that had been excavated in the 1980s has filled in with sediment and the material from the east brook bank is eroding into the brook as a result of stormwater sheet flowing off of the road.

Carrington reported that Fishtown Road will be repaved in August. The Agency recommended that curbing be installed on the west side of the road from the Route 1 intersection south to the end of the guardrails. Stone should be placed behind the curb to stabilize the stream bank. They suggested that leak offs be installed so that stormwater drains into the area of the filled channel. Leak offs should not be constructed in areas where the water would drain directly into the brook. They asked that sand deposits on the west side of the brook, just south of Route 1, be removed and that sediment be removed from the bridge under Route 1.

The meeting ended at 11:30 a.m. No motions were made and no action was taken.

---

David Scott, Chairman  
Inland Wetland Agency

Prepared by Deborah Jones,  
Environmental Planner